

**Mc4West**  
McCormick Place West Expansion

PRELIMINARY PROCUREMENT SCHEDULE

**112416 - McCormick Place West Expansion**  
Chicago, Illinois

Current as of: **8-Sep-05**

\*\*\*All scheduled dates are tentative and are subject to change by Mc4West.\*\*\*

BID PKG. #	BID PKG. No.	DESCRIPTION	STATUS		
			Bids Sent Out	Bids Received	Award To
<b>BID GROUP 1</b>	1A	Building Demolition - I	15-Sep-03	17-Oct-03	American Demolition
	1B	Environmental Remediation - I	15-Sep-03	17-Oct-03	Tecnica Environmental
	1D	Mechanical / Controls	N/A	N/A	Climatemp/FE Moran
	1E	Plumbing	N/A	N/A	Great Lakes
	1F	Electrical/Security/Fire Alarm	N/A	N/A	Maron/Divane
<b>BID GROUP 2</b>	N/A	Platt Façade Relocation	N/A	N/A	Mota Construction
<b>BID GROUP 3</b>	2	Selective Demolition - Parking & Garage	17-Oct-03	4-Dec-03	American Demolition
	3	Detention Basin	11-Nov-03	5-Dec-03	Reliable Contracting
	4	Temporary Partitions & Walls	18-Nov-03	11-Dec-03	Clark Const. & Dev.
<b>BID GROUP 4</b>	5	Caissons	10-Dec-03	16-Jan-04	Case
	6	Excavation/Site Preparation/Grading	7-Jan-04	2-Feb-04	Budron Excavating
	7	Site Utilities	14-Jan-04	17-Feb-04	Reliable Contracting
	8A	Building Demolition - Balance	9-Jan-04	30-Jan-04	Heneghan Wrecking
	8B	Environmental Remediation - Balance	9-Jan-04	2-Feb-04	Universal Asbestos Removal
	9	Fire Protection (Design/Assist)	13-Jan-04	25-Feb-04	Alliance Fire Protection
	10	Concrete Shallow Foundations	20-Jan-04	4-Mar-04	Concrete Structures/UBM, JV
	10A	Testing & Site Inspections (below-grade)	20-Jan-04	13-Feb-04	K&S
	10A	Testing & Site Inspections (above-grade)	20-Jan-04	13-Feb-04	Flood Testing
<b>BID GROUP 5</b>	8C	Brinks Underground Remediation	5-Apr-04	1-Jun-04	Tecnica Environmental
	11	Elevated Roadway/Dock	4-Mar-04	22-Apr-04	McHugh/IlinOne, JV
	12	Waterproofing - Below Grade	9-Apr-04	30-Apr-04	ALL Sealants
	13	Structural Steel	25-Feb-04	25-Mar-04	Prospect Steel
	13A	Structural Steel - Erection	25-Feb-04	25-Mar-04	DCCI
	13B	Megacolumns	N/A	N/A	N/A
	13C	Metal Deck	N/A	N/A	Cordeck
	13D	Metal Stairs	24-Jun-04	8-Jul-04	ASI Limited
	N/A	Structural Precast	N/A	N/A	N/A
	14	South Hall Renovations	13-Apr-04	30-Jun-04	Pacific Construction Service
	15	Enclosure - Curtainwall & Glazing	15-Mar-04	3-May-04	Trainor Glass
	16	Enclosure - Precast Concrete	18-Mar-04	4-May-04	Gate Precast Co
	17	Enclosure - Metal Panels	18-Mar-04	5-May-04	Crown Corr
	18	Elevators - Freight	26-Feb-04	6-Apr-04	KONE
19	Elevators - Passenger	26-Feb-04	6-Apr-04	KONE	
20	Escalators	26-Feb-04	6-Apr-04	KONE	
<b>BID GROUP 6</b>	21	Fireproofing	1-Jul-04	17-Aug-04	Chicago Ceiling & Partition, LLC
	22	Superstructure Concrete	7-Jul-04	9-Sep-04	Concrete Structures/UBM, JV
	23	Enclosure - Masonry	26-Jul-04	8-Sep-04	S&G/Midwest Masonry, JV
	25	Food Service Equipment	22-Jul-04	3-Sep-04	Stafford-Smith
	15A	Skylights	30-Jul-04	2-Sep-04	United Skys, Inc.
	-	Structural Studs behind Metal Panels	N/A	N/A	N/A
	39	Operable Partitions	N/A	N/A	Modernfold Doors

**Mc4West**  
McCormick Place West Expansion

PRELIMINARY PROCUREMENT SCHEDULE

**112416 - McCormick Place West Expansion**  
Chicago, Illinois

Current as of: **8-Sep-05**

\*\*\*All scheduled dates are tentative and are subject to change by Mc4West.\*\*\*

BID PKG. #	BID PKG. No.	DESCRIPTION	STATUS		
			Bids Sent Out	Bids Received	Award To
BID GROUP 7	16A	Precast Concrete - Erection	28-Jan-05	21-Feb-05	PSI/IEI, JV
	29	Enclosure - Roofing	4-Oct-04	9-Nov-04	Roberts Roofing
	24	Masonry - Interior	27-Oct-04	14-Dec-04	Garth/Larmco/Esche, JV
	27A	Ornamental Railings & Monumental Stairs	3-Nov-04	17-Dec-04	Meccor Industries
	27B	Ornamental Metals	28-Jan-05	1-Mar-05	Meccor Industries
	30A	Drywall - North of Grand Concourse	29-Oct-04	23-Dec-04	RG Construction
	30B	Drywall - South of Grand Concourse	29-Oct-04	23-Dec-04	Thorne Associates
	30C	Drywall - Grand Concourse (scaffold)	29-Oct-04	23-Dec-04	Thorne Associates
	30D	GFRG/GFRC	2-Nov-04	20-Dec-04	(with Drywall packages)
	30E	Exterior Plaster	N/A	N/A	n/a
	30F	Acoustical Ceilings	1-Nov-04	20-Dec-04	Just-Rite Acoustics
	26	Misc Iron	28-Jan-05	8-Mar-05	Meccor Industries
	31	Carpet	16-Nov-04	11-Jan-05	Spectra Contract Flooring
	35	Painting	12-Nov-04	20-Dec-04	Tiffany Decorating
	46	Arch Joint Systems	18-Nov-04	21-Dec-04	Conceptual Construction
	50	Terrazzo	11-Nov-04	17-Dec-04	Metropolitan Terrazzo
	28	Waterproofing - above grade	2-Jun-05	6-Jul-05	
	32A	Ceramic & Quarry Tile	22-Nov-04	22-Dec-04	Northern Illinois Terrazzo and Tile
	32B	Resilient Flooring & Base	19-Nov-04	20-Dec-04	Scott Interiors
	38	Acoustic Wall Covering	14-Dec-04	20-Jan-05	Just-Rite Acoustics
	43A	Hardware	13-May-05	15-Jun-05	Coleman Fireproof Door
	43B	Hollow Metal Frames & Doors	13-May-05	15-Jun-05	Coleman Fireproof Door
	44	Interior Storefront	31-May-05	30-Jun-05	under review
	47	Joint Sealants	2-Jun-05	6-Jul-05	Western Waterproofing
	48	Overhead Doors and Grills	13-Dec-04	14-Jan-05	Anagnos Door Co.
	15B	Glass Point Support Canopies/Portals	4-Aug-05	14-Sep-05	
	33	Toilet Partitions	22-Dec-04	25-Jan-05	Interior Concepts
	34	Toilet Accessories	22-Dec-04	25-Jan-05	Interior Concepts
	36	Millwork (including casework)	13-Jul-05	18-Aug-05	under review
	49	Mirrors & Misc Interior Glazing	31-May-05	30-Jun-05	under review
	51	Dimension Stone	14-Feb-05	29-Mar-05	J. Kapcheck
	52	Misc Equipment	TBD	TBD	
	52A	Loading Dock Equipment	31-Jan-05	2-Mar-05	Paul Reilly Co.
	52B	Waste Compactors	TBD	TBD	
	53	Window Washing Equipment	21-Feb-05	6-Apr-05	under review
	A-1	FFE	TBD	TBD	
	37	Signage	TBD	TBD	
	40	Sitework - Sidewalk Paving	TBD	TBD	
	40A	Temporary Sitework - Roads	8-Mar-05	30-Mar-05	N/A
	41	Sitework - Landscaping	2-Sep-05	29-Sep-05	
	42	Sitework - Asphalt Paving	26-Aug-05	22-Sep-05	
	45	Exterior Pavers	9-Sep-05	5-Oct-05	